

WEEKLY PROJECT UPDATE

November 25, 2020



Forest North Drainage Improvements - Phase 3

(Braes Valley Zone: Braes Valley St., Perthshire St., Broadmeade Ave., Wisterwood St.)

(Newberry Zone: Newberry Dr., Parkland Dr., Shady Oaks Dr.)

(Norchester Zone: Norchester Ct., Broadmeade Ave., Stillforest St., Chester Forest St.)

(Shady Oaks Zone: Springvale St., Newberry St., Longvale Dr.)

(Shasta Zone: Shasta Dr., Shady Oaks Dr., Eddystone St.)

(Sherbourne Zone: Stillforest St., Chester Forest St., Broadmeade Ave.)

(Woodvale Zone: Newberry Dr., Parkland Dr.)

Prime Contractor: DeNucci Constructors

Anticipated Completion: Early 2022

Progress this Week:

- Denucci Constructors:
 - Began installing Water Line “B” on Newberry Drive in the Woodvale Zone.
 - Completed excavating and placing flexible base in the COA water line trenches at various locations in the Braes Valley Zone.
 - Excavated and poured driveways 10a and 2 on Perthshire Street and installed the backyard fence at the same locations in the Braes Valley Zone.
 - Completed installing the 30 and 24 inch storm sewers and inlets along Broadmeade Avenue from Norchester Court to Barryknoll Street in the Norchester Zone.
- Subcontractor Fuquay sprayed hydro-mulch seeding and installed soil retention blankets in the Braes Valley Zone.

Upcoming Work Scheduled:

- DeNucci Constructors:
 - Continue installation of water lines in the Woodvale Zone.
 - Continue storm sewer installation and channel excavation in the Norchester Zone.
 - Continue pavement repairs, fencing and concrete work in the Braes Valley Zone.

Lane Closures:

- One-way traffic control daily at various locations. Expect delays.

General Notes:

- All work mentioned above is contingent upon weather conditions.
- Water line break occurred Tuesday evening, Nov 24. About 10 homes affected. Austin rushed in to turn off, then on, the water supply. Quickly repaired and water service restored.
- All residents in applicable upcoming work zones will be notified prior to construction.
- The Property lines in the last two zones of work will be staked with pink flags, in order to identify items in the ROW that may need to be moved.
- The Public Involvement team will be notifying residents of upcoming work.

Contact Clayton Weber, HNTB Construction Manager, at (512) 539-9342 or cweber@hntb.com with any questions.