

WEEKLY PROJECT UPDATE

January 8, 2021



Forest North Drainage Improvements - Phase 3

(Braes Valley Zone: Braes Valley St., Perthshire St., Broadmeade Ave., Wisterwood St.)

(Newberry Zone: Newberry Dr., Parkland Dr., Shady Oaks Dr.)

(Norchester Zone: Norchester Ct., Broadmeade Ave., Stillforest St., Chester Forest St.)

(Shady Oaks Zone: Springvale St., Newberry St., Longvale Dr.)

(Shasta Zone: Shasta Dr., Shady Oaks Dr., Eddystone St.)

(Sherbourne Zone: Stillforest St., Chester Forest St., Broadmeade Ave.)

(Woodvale Zone: Newberry Dr., Parkland Dr.)

Prime Contractor: DeNucci Constructors

Anticipated Completion: Early 2022

Progress this Week:

- Denucci Constructors:
 - Excavated, formed and poured concrete Safety End Treatment aprons at various driveways and sidewalks along Broadmeade in the Sherbourne Zone.
 - Began installing the COA water line “A” on Shady Oaks in the Newberry Zone.
 - Completed installing COA water line services on Newberry in the Woodvale Zone.
 - Completed cutting ditches and placing topsoil on Stillforest Street in the Norchester Zone.
- Subcontractor Woolery Fencing completed installing the wood fence in the backyard of 13014 Stillforest and the wrought iron fence in Norchester Court in the Norchester Zone.

Upcoming Work Scheduled:

- DeNucci Constructors:
 - Continue installation of water line services in the Newberry Zone.
 - Continue concrete work and grading work in the Sherbourne Zone.
 - Complete various minor items in the Braes Valley Zone.
 - Continue concrete work and grading work in the Norchester Zone.

Lane Closures:

- One-way traffic control daily at various locations. Expect delays.

General Notes:

- All work mentioned above is contingent upon weather conditions.
- All residents in applicable upcoming work zones will be notified prior to construction.
- The property lines in work zones will be staked with pink flags, in order to identify items in the ROW that may need to be moved.
- The Public Involvement team will notify residents of scheduled work.

Contact Clayton Weber, HNTB Construction Manager, at (512) 539-9342 or cweber@hntb.com with any questions.