WEEKLY PROJECT UPDATE

September 11, 2020



Forest North Drainage Improvements - Phase 3

(Braes Valley Zone: Braes Valley St., Perthshire St., Broadmeade Ave., Wisterwood St.)

(Newberry Zone: Newberry Dr., Parkland Dr., Shady Oaks Dr.

(Norchester Zone: Norchester Ct., Broadmeade Ave., Stillforest St., Chester Forest St.)

(Shady Oaks Zone: Springvale St., Newberry St., Longvale Dr.)

(Shasta Zone: Shasta Dr., Shady Oaks Dr., Eddystone St.)

(Sherbourne Zone: Stillforest St., Chester Forest St., Broadmeade Ave.)

(Woodvale Zone: Newberry Dr., Parkland Dr.) **Prime Contractor: DeNucci Constructors**

Anticipated Completion: Early 2022

Progress this Week:

- Denucci Constructors:
 - Completed installation of the COA 8" water line "B" on Stillforest Street across Chester Forest Street in the Sherbourne Zone.
 - Began installing the COA 8" water line "A" on Stillforest Street in the Norchester Zone.
 - Activities were limited this week due to the Monday holiday and rain on Wednesday.

Upcoming Work Scheduled:

- DeNucci Constructors:
 - Continue installation of the COA water lines in the Norchester Zone and Sherbourne Zone.
 - Begin storm sewer installation in the Norchester Zone.
 - Continue ditch grading work in the Braes Valley Zone.

Lane Closures:

• One-way traffic control daily at various locations. Expect delays.

General Notes:

- All work mentioned above is contingent upon weather conditions.
- All residents in applicable upcoming work zones will be notified prior to construction.
 - Williamson County's Public Involvement group distributed a quarterly update to the stakeholder database. A similar message was also shared on the NextDoor mobile application.

Contact Clayton Weber, HNTB Construction Manager, at (512) 539-9342 or cweber@hntb.com with any questions.