

WEEKLY PROJECT UPDATE

July 31, 2020



Forest North Drainage Improvements - Phase 3

(Braes Valley Zone: Braes Valley St., Perthshire St., Broadmeade Ave., Wisterwood St.)

(Newberry Zone: Newberry Dr., Parkland Dr., Shady Oaks Dr.)

(Norchester Zone: Norchester Ct., Broadmeade Ave., Stillforest St., Chester Forest St.)

(Shady Oaks Zone: Springvale St., Newberry St., Longvale Dr.)

(Shasta Zone: Shasta Dr., Shady Oaks Dr., Eddystone St.)

(Sherbourne Zone: Stillforest St., Chester Forest St., Broadmeade Ave.)

(Woodvale Zone: Newberry Dr., Parkland Dr.)

Prime Contractor: DeNucci Constructors

Anticipated Completion: Early 2022

Progress this Week:

- Denucci Constructors
 - Continued installing the COA 8” water line “A” on Broadmeade Avenue in the Norchester Zone.
 - Performed COA shutout in the Braes Valley zone at Braes Valley and Broadmeade intersection to make connection to water main.
 - Began removing the existing COA 8” asbestos waterline on Braes Valley between Broadmeade and Perthshire.
 - Performed COA shutouts on Perthshire to connect COA waterline to services and remove existing asbestos line.

Upcoming Work Scheduled:

- DeNucci Constructors to continue installation of the COA water lines in the Norchester Zone and begin storm sewer installation in Braes Valley zone.

Lane Closures:

- One way traffic control daily at various locations. Expect delays.

General Notes:

- All residents in applicable upcoming work zones will be notified prior to construction.
- All work mentioned above is contingent upon weather conditions.

Contact Clayton Weber, Construction Manager, HNTB, at (512) 539-9342 or cweber@hntb.com with any questions.